



PROJECT STATUS

Project Update April 17, 2018

Roads:

County Route 512 in Tewksbury and County Route 513 in Franklin and Union Townships:

- Topline is the Contractor.
- 2017 County Aid project- receiving \$1,979,000.00 from Transportation Trust Fund.
- Scope of project is replace the top 2" of asphalt and bring the guiderail up to current standards.
- Project started March 12, 2018 with tree trimming.
- Inlet repairs are commencing.

County Route 604-Sergeantsville to Rosemont, Delaware Township:

- Reivax is the Contractor, project began March 19th.
- Scope of project is safety improvements as well as reconstruction of the failed existing roadway.
- Drainage construction is complete, pavement rehabilitation to commence in the near future.

Bridges:

Culvert D-354 Lambertville HQ Road, Delaware Township:

- Hole at edge of pavement; separation of RCCP at the original inlet.
- Repairs will be scheduled next week.

F-57 Landsdown Road, Franklin Township:

- Closer scheduled for April 2, 2018 for approximately 1 week.
- Road open on Friday 13th. Needs some paving a later date.

Culvert Q-71, Pennsylvania Ave, Raritan Township:

- Reconstruct collapsed upstream stone arch and wingwall with our own forces.
- Construction started February 22, 2018 and should be completed this week, weather permitting.

Culvert T-15 Fairmount Rd. East., Tewksbury Township:

- Construct new concrete cap at south and north sides deck and wingwalls.
- Fabricate new base PL and post.
- Concrete caps poured last week, need to install base pl.
- Should be completed by the end of next week.