

## PROJECT STATUS



### Project Update February 20, 2018

#### Roads:

##### **County Route 512 in Tewksbury and County Route 513 in Franklin and Union Townships:**

- Topline is the Contractor.
- 2017 County Aid project- receiving \$1,979,000.00 from Transportation Trust Fund.
- Scope of project is replace the top 2" of asphalt and bring the guiderail up to current standards.
- A preconstruction meeting has been held and an early March start date is anticipated.

##### **County Route 604-Sergeantsville to Rosemont, Delaware Township:**

- Reivax is the Contractor.
- Scope of project is safety improvements as well as reconstruction of the failed existing roadway.
- An early March start date is anticipated.

#### Bridges:

##### **Bridge Painting**

- 2017 Bridge Painting project has resumed.
- Working on T-35-S now on McCann Mill Road.
- Have F-87 (C.R. 617) and R-124 (Hollow Brook Road) remaining.
- 2018 Bridge Painting project consisting of 6 bridges with an additional alternate is on February 20<sup>th</sup> Freeholder Agenda for approval.

##### **Culvert D-358, Lambertville Headquarters Road, Delaware Township:**

- Downstream headwall and pipe failure.
- Completed repair this week with in-house forces.

##### **Culvert E-156, Saddle Shop Road, East Amwell Township:**

- Begin to repair the masonry wingwall caused by erosion with in-house forces.
- Anticipate start date is February 20, 2018.

##### **Culvert Q-71, Pennsylvania Ave, Raritan Township:**

- Reconstruct collapsed upstream stone arch and wingwall with our own forces.
- Anticipated start date is February 22, 2018.